

4 December 1961

## CONFIDENTIAL

## MATERIALS INSPECTION REPORT (IN: IN: )

made the trip.

1. Date of Trip: 25 September 19612. Place of Visit:3. Company Visited:4. Personnel Contacted:

5. Business Transacted: A materials inspection and test was conducted to ensure that the 6 Onan motor-generator sets being procured under contract 431-925-2 from [redacted] were adequate to start and operate motor-blowers for the Model 1 incinerators.

The motor generator was connected to the motor-blower unit and operated satisfactorily. When the load was applied a surge in current to 55 amperes and a drop in voltage of 20 volts was noted. At normal operating conditions the generator provided 15 amperes at 380 volts with a frequency of 51 cycles. The motor generator speed was 1530 r.p.m. and that of the blower was 2950 r.p.m.

## Distribution:

Orig. - Contract Jacket via C/CB  
1 - ES (Chrono.)

OL/PD/CB/ES

DOC 104	REV DATE 8 JUL 80	BY 057447	008632
ORIG COMP 056	OPI 56	TYPE 03	
ORIG CLASS 5	PAGES 3	REV CLASS 2	
JUST 22	NEXT REV 2010	AUTH: MR 10/8	

Nonenclature for these incinerators are:

Generator, Gas Driven, 50 cycle  
20 KW Standby, 220/380V Onan  
Model #2 EC57R  
f/w Model 1 Incinerator - #2178

6115-H00-6021

CONFIDENTIAL

Declassified in Part - Sanitized Copy Approved for Release 2012/09/18 : CIA-RDP78-03642A001600040104-5

~~SECRET~~

CONFIDENTIAL

6. All details for the acceptance testing of the incinerators were reviewed with the contractor, and he will handle all arrangements so as to perform the necessary air tests and burning tests. He indicated that he expected to have the first two units ready for inspection shortly after 1 November.

7. Opportunity was taken during this visit to deliver to the contractor one set of drawings and Specification No. 362 for the Model II incinerator and one set of drawings for the Model III incinerator. The contractor will be requested to submit proposals for the production of twenty and fifteen units respectively.



25X1

Distribution:

Orig - Contract 424 via DC(C)

1 - TSD/EB

1 - IS

OL/PD/CB/IS



25X1

CONFIDENTIAL

~~SECRET~~